



**CHICAGO**  
 (773) 889-5555  
 2501 N. CENTRAL AVE  
 CHICAGO, IL 60639  
 FAX - (773) 889-2337

**NORTSHORE**  
 (847) 869-6500  
 2423 MAIN ST  
 EVANSTON, IL 60202  
 FAX - (847) 869-7532

**McHENRY**  
 (815) 344-8899  
 4506 HIGHPOINT RD  
 McHENRY, IL 60050  
 FAX - (815) 344-9071

**Able Academy**

2/24/06

# AC Split System Exact Charge – Nordyne

## Work Sheet

Information on condenser access panel data tag:

Factory Charged R - 22 or 410A (1): \_\_\_\_\_ oz

Total System Charge R - 22 or 410A (2): \_\_\_\_\_ oz

1. Includes charge for outdoor unit, matched indoor coil and 15 ft line set
2. Installer stamp total system charge

Notes:

Add 7 oz for 8 cu in liquid line drier used on 1.5 to 3 ton

Add 12 oz for 16 cu in liquid line drier used on 3.5 to 5 ton

Add .6 oz per ft for 3/8" liquid line over 15

Example: 3 ton :      Factory Charged      R - 22    ---    72    oz  
                                  Total System Charge    R - 22    ---    101.8   oz  
                                  Total line length is      53 ft

Additional line is total length less 15 ft

53

- 15

Additional line is      38 ft

### Example Work Sheet

Factory Charged                    =    72  
 Additional line is 38 x .6        = + 22.8  
 Drier is 8 cu in                    = + 07  
  
 Total System Charge            = 101.8 oz

### Job-Site Work Sheet

Factory Charged                    =    \_\_\_\_\_  
 Additional Line is \_\_\_\_\_ x .6 =    \_\_\_\_\_  
 Drier is \_\_\_\_\_ cu in            =    \_\_\_\_\_  
  
 Total System Charge            =    \_\_\_\_\_